













GENERAL EROSION AND SEDIMENTATION CONTROL NOTES

- 1. ALL EROSION AND SEDIMENTATION CONTROL WORK SHALL BE IN ACCORDANCE WITH THE LATEST EDITION OF THE NORTH CAROLINA EROSION AND SEDIMENT CONTROL PLANNING AND DESIGN MANUAL AS WELL AS APPLICABLE REGULATIONS.
2. AN EROSION AND SEDIMENT CONTROL (E&SC) PERMIT AND A CERTIFICATE OF COVERAGE (COC) MUST BE OBTAINED BEFORE ANY LAND DISTURBING ACTIVITIES OCCUR.
3. EROSION AND SEDIMENTATION CONTROL MEASURES SHALL BE ESTABLISHED PRIOR TO, OR AS SOON AS PRACTICAL THEREAFTER, ANY LAND CLEARING OR CONSTRUCTION ACTIVITIES MAY BEGIN. THE CONTRACTOR SHALL FOLLOW THE FOLLOWING SCHEDULE:
A. FLAG THE CLEARING LIMITS AND IDENTIFY ANY TREE PROTECTION AREAS WITH THE OWNER.
B. INSTALL TEMPORARY GRAVEL CONSTRUCTION ENTRANCE/EXIT (WHERE NECESSARY).
C. CLEAR THE VEGETATED PORTION OF THE SITE AND INSTALL SILT AND STONE FILTER FENCING (WHERE REQUIRED) PRIOR TO STRIPPING/GRUBBING.
D. ONLY STRIP/GRUB AREAS REQUIRED FOR INSTALLATION OF STRUCTURES, BERMS AND DRAINAGE CHANNELS. OTHER AREAS WILL BE STRIPPED/GRUBBED ONCE SEDIMENT BASINS ARE COMPLETED.
E. COMPLETE INSTALLATION OF SEDIMENT BASINS.
F. PERFORM EARTHWORK AS REQUIRED FOR CONSTRUCTION. INSTALL DRAINAGE AND EROSION AND SEDIMENTATION CONTROL MEASURES AS AREAS ARE BROUGHT TO GRADE.
G. PERFORM FINE GRADING AND ESTABLISH PERMANENT VEGETATION ON COMPLETED AREAS.
H. AFTER STABILIZATION, REMOVE SILT FENCING AND OTHER TEMPORARY MEASURES AS DIRECTED BY THE OWNER AND INSTALL PERMANENT VEGETATION ON THE DISTURBED AREAS.
4. ALL EROSION AND SEDIMENTATION CONTROL MEASURES SHALL BE CONSTRUCTED ACCORDING TO THE CONTRACT DRAWINGS AND SPECIFICATIONS.
5. SELF-INSPECTIONS FOR EROSION AND SEDIMENTATION CONTROL MEASURES ARE TO BE PERFORMED AT LEAST ONCE EVERY SEVEN CALENDAR DAYS AND WITHIN 24 HOURS OF EVERY RAIN EVENT OF GREATER THAN 1 INCH. ANY NEEDED REPAIRS SHALL BE MADE IMMEDIATELY TO MAINTAIN MEASURES AS DESIGNED. ALL EROSION AND SEDIMENTATION CONTROL MEASURES SHALL BE MAINTAINED AS SPECIFIED IN THE CONSTRUCTION DETAILS ON THIS PLAN. MAINTENANCE SHALL INCLUDE, BUT NOT BE LIMITED TO:
A. THE REMOVAL AND SATISFACTORY DISPOSAL OF TRAPPED OR DEPOSITED SEDIMENTS FROM BASINS, TRAPS, BARRIERS, FILTERS, AND/OR DRAINAGE FEATURES/DEVICES.
B. REPLACEMENT OF FILTER FABRICS USED FOR SILT FENCES UPON LOSS OF EFFICIENCY. AND
C. REPLACEMENT OF ANY OTHER COMPONENTS WHICH ARE DAMAGED OR CANNOT SERVE THE INTENDED USE.

- 6. SOIL STABILIZATION SHALL BE ACHIEVED ON ANY AREA OF THE SITE WHERE LAND-DISTURBING ACTIVITIES HAVE TEMPORARILY OR PERMANENTLY CEASED ACCORDING TO THE FOLLOWING SCHEDULE:
A. ALL PERIMETER DIKES, SWALES, DITCHES, PERIMETER SLOPES, AND ALL SLOPES STEEPER THAN 3 HORIZONTAL TO 1 VERTICAL (3H:1V) SHALL BE PROVIDED TEMPORARY OR PERMANENT STABILIZATION WITH GROUND COVER AS SOON AS PRACTICABLE BUT IN ANY EVENT WITHIN 7 CALENDAR DAYS FROM THE LAST LAND-DISTURBING ACTIVITY.
B. ALL OTHER DISTURBED AREAS SHALL BE PROVIDED TEMPORARY OR PERMANENT STABILIZATION WITH GROUND COVER AS SOON AS PRACTICABLE BUT IN ANY EVENT WITHIN 14 CALENDAR DAYS FROM THE LAST LAND-DISTURBING ACTIVITY.
C. BASINS, TRAPS, CHANNELS, AND DIVERSIONS SHALL BE LINED WITH ANCHORED ROLLED EROSION PRODUCTS OR RIP RAP AND/OR VEGETATED UPON CONSTRUCTION.
D. PERMANENT GROUND COVER FOR ALL DISTURBED AREAS SHALL BE ESTABLISHED WITHIN 15 WORKING DAYS OR 90 CALENDAR DAYS (WHICHEVER IS SHORTER) FOLLOWING COMPLETION OF CONSTRUCTION OR DEVELOPMENT.
7. A COPY OF THE APPROVED EROSION AND SEDIMENTATION CONTROL PLAN, THE CERTIFICATE OF APPROVAL, AND LETTER OF APPROVAL ARE TO BE KEPT ON SITE (BY OWNER).
8. THE NPDES PERMIT (WITH A MINIMUM OF 30 DAYS OF SELF-INSPECTION REPORTS) ARE TO BE KEPT ON SITE AND A RAIN GAUGE IS TO BE INSTALLED AND MAINTAINED FOR RECORD KEEPING UNTIL THE PROJECT IS CLOSED OUT BY THE LAND QUALITY SECTION REGIONAL OFFICE.
9. UPON PROJECT COMPLETION, THE PERMITTEE SHALL CONTACT DELMUR TO CLOSE OUT THE EROSION AND SEDIMENTATION CONTROL PLAN.

FOR BIDDING
NOT FOR CONSTRUCTION

PREPARED FOR:
CUMBERLAND COUNTY NORTH CAROLINA
PREPARED BY:
SMITH+GARDNER ENGINEERS
14 N. Boylan Avenue, Raleigh NC 27603 | 919.828.0577
1526 Richland St., Columbia SC 29201

SEEDING SCHEDULE table with columns: MATERIAL, SEED TYPE, APPLICATION RATE. Includes rows for LIME, FERTILIZER (10-10-10), SEED (KENTUCKY 31 TALL FESCUE, SERICEA LESPEDEZA, KOBE LESPEDEZA, SEASONAL NURSE CROP), TEMPORARY SEASONAL NURSE CROP, MULCH, and BINDER.

- NOTES:
1. APPLICATION RATES AND/OR CHEMICAL ANALYSIS SHALL BE CONFIRMED OR ESTABLISHED BY A SOIL TEST.
2. USE SEASONAL NURSE CROP IN ACCORDANCE WITH SEEDING DATES AS STATED BELOW:
APRIL 15 - AUGUST 15: 10 LBS/ACRE GERMAN MILLET OR 15 LBS/ACRE SUDANGRASS
AUGUST 16 - APRIL 14: 25 LBS/ACRE RYE (GRAIN)
3. FROM SEPTEMBER 1 - MARCH 1, USE UNSCARIFIED SERICEA SEED.

SPECIFICATIONS:
1. GENERAL:
THE CONTRACTOR SHALL ESTABLISH A SMOOTH, HEALTHY, UNIFORM, CLOSE STAND OF GRASS FROM THE SPECIFIED SEED. PRIOR TO REVEGETATION, THE CONTRACTOR SHALL ADEQUATELY TEST THE SOILS TO BE REVEGETATED TO ENSURE THE ADEQUACY OF THE SPECIFIED REQUIREMENTS. ANY MODIFICATIONS TO THESE REQUIREMENTS DEEMED NECESSARY AFTER THE REVIEW OF SOIL TEST RESULTS, SHALL BE AT THE CONTRACTOR'S SOLE EXPENSE. THE ENGINEER WILL PERFORM THE OBSERVATIONS TO DETERMINE WHEN SUCCESSFUL REVEGETATION IS ACHIEVED.

- 2. SOIL PREPARATION:
A. LIME PREPARATION TO AREAS WHICH WILL BE PLANTED SOON AFTER PREPARATION.
B. LOOSEN SURFACE TO MINIMUM DEPTH OF FOUR (4) INCHES.
C. REMOVE STONES, STICKS, ROOTS, RUBBISH AND OTHER EXTRANEIOUS MATTER OVER THREE (3) INCHES IN ANY DIMENSION.
D. SPREAD LIME UNIFORMLY OVER DESIGNATED AREAS AT THE RATE SPECIFIED IN THE SEEDING SCHEDULE.
E. AFTER APPLICATION OF LIME, PRIOR TO APPLYING FERTILIZER, LOOSEN AREAS TO BE SEEDDED WITH DOUBLE DISC OR OTHER SUITABLE DEVICE IF SOIL HAS BECOME HARD OR COMPACTED. CORRECT ANY SURFACE IRREGULARITIES IN ORDER TO PREVENT POCKET OR LOW AREAS WHICH WILL ALLOW WATER TO STAND.
F. DISTRIBUTE FERTILIZER UNIFORMLY OVER AREAS TO BE SEEDDED AT THE RATE SPECIFIED IN THE SEEDING SCHEDULE.
(1) USE SUITABLE DISTRIBUTOR.
(2) INCORPORATE FERTILIZER INTO SOIL TO DEPTH OF A LEAST TWO (2) INCHES.
(3) REMOVE STONES OR OTHER SUBSTANCES WHICH WILL INTERFERE WITH TURF DEVELOPMENT OR SUBSEQUENT MOWING.
G. GRADE SEEDDED AREAS TO SMOOTH, EVEN SURFACE WITH LOOSE, UNIFORMLY FINE TEXTURE.
(1) ROLL AND RAKE, REMOVE RIDGES AND FILL DEPRESSIONS, AS REQUIRED TO MEET FINISH GRADES.
(2) FINE GRADE JUST PRIOR TO PLANTING.

- 3. SEEDING:
A. USE APPROVED MECHANICAL POWER DRIVEN DRILLS OR SEEDERS, MECHANICAL HAND SEEDERS, OR OTHER APPROVED EQUIPMENT.
B. DISTRIBUTE SEED EVENLY OVER ENTIRE AREA AT THE RATE SPECIFIED IN THE SEEDING SCHEDULE.
C. STOP WORK WHEN WORK EXTENDS BEYOND MOST FAVORABLE PLANTING SEASON FOR SPECIES DESIGNATED, OR WHEN SATISFACTORY RESULTS CANNOT BE OBTAINED BECAUSE OF DROUGHT, HIGH WINDS, EXCESSIVE MOISTURE, OR OTHER FACTORS.
D. RESUME WORK ONLY WHEN FAVORABLE CONDITION DEVELOPS, OR AS DIRECTED BY THE ENGINEER.
E. LIGHTLY RAKE SEED INTO SOIL FOLLOWED BY LIGHT ROLLING OR CULTIPACKING.
F. IMMEDIATELY PROTECT SEEDDED AREAS AGAINST EROSION BY MULCHING OR PLACING ROLLED EROSION CONTROL PRODUCTS, WHERE APPLICABLE.
(1) SPREAD MULCH IN A CONTINUOUS BLANKET AT THE RATE SPECIFIED IN THE SEEDING SCHEDULE.
(2) IMMEDIATELY FOLLOWING SPREADING MULCH, SECURE WITH EVENLY DISTRIBUTED BINDER AT THE RATE SPECIFIED IN THE SEEDING SCHEDULE.
(3) FOR SLOPES NOT STEEPER THAN 3H:1V AND AS AN OPTION TO USING BINDER TO SECURE MULCH, USE A MULCH ANCHORING TOOL OPERATED ALONG THE CONTOUR OF THE SLOPE.

THE CONTRACTOR SHALL BE RESPONSIBLE FOR MAINTAINING ALL SEEDDED AREAS THROUGH THE END OF HIS WARRANTY PERIOD. THE CONTRACTOR SHALL PROVIDE, AT HIS EXPENSE, PROTECTION OF ALL SEEDDED AREAS AGAINST DAMAGE AT ALL TIMES UNTIL ACCEPTANCE OF THE WORK. MAINTENANCE SHALL INCLUDE, BUT NOT BE LIMITED TO, THE FOLLOWING ITEMS:

- A. REGRADE AND REVEGETATE ALL ERODED AREAS UNTIL ADEQUATELY STABILIZED BY GRASS.
B. REMULCH WITH NEW MULCH IN AREAS WHERE MULCH HAS BEEN DISTURBED BY WIND OR MAINTENANCE OPERATIONS SUFFICIENTLY TO NULLIFY ITS PURPOSE. ANCHOR AS REQUIRED TO PREVENT DISPLACEMENT.
C. REPLANT BARE AREAS USING SAME MATERIALS SPECIFIED.

- GENERAL NOTES
1. THE SITE IS REQUIRED TO OBTAIN A NPDES CONSTRUCTION STORMWATER CERTIFICATE OF COVERAGE (COC) PRIOR TO INITIATING THE PROJECT.
2. THE SITE IS REQUIRED TO FILE A NOTICE OF TERMINATION FOR THE COC AFTER THE PROJECT IS FINISHED.

MAINTENANCE OF EROSION AND SEDIMENTATION FEATURES

- ROLLED EROSION CONTROL PRODUCT
1. INSPECT ROLLED EROSION CONTROL PRODUCTS AT LEAST WEEKLY AND AFTER EACH SIGNIFICANT (GREATER THAN 1.0 INCH) RAIN FALL EVENT REPAIR IMMEDIATELY.
2. GOOD CONTACT WITH THE GROUND MUST BE MAINTAINED, AND EROSION MUST NOT OCCUR BENEATH THE RECP.
3. ANY AREAS OF THE RECP THAT ARE DAMAGED OR NOT IN CLOSE CONTACT WITH THE GROUND SHALL BE REPAIRED AND STAPLED.
4. IF EROSION OCCURS DUE TO POORLY CONTROLLED DRAINAGE, THE PROBLEM SHALL BE FIXED AND THE ERODED AREA PROTECTED.
5. MONITOR AND REPAIR THE RECP AS NECESSARY UNTIL GROUND COVER IS ESTABLISHED.

SILT FENCE

- 1. INSPECT SEDIMENT FENCES AT LEAST ONCE A WEEK AND AFTER EACH RAINFALL. MAKE ANY REQUIRED REPAIRS IMMEDIATELY.
2. SHOULD THE FABRIC OF A SEDIMENT FENCE COLLAPSE, TEAR, DECOMPOSE, OR BECOME INEFFECTIVE, REPLACE IT PROMPTLY.
3. REMOVE SEDIMENT DEPOSITS AS NECESSARY TO PROVIDE ADEQUATE STORAGE VOLUME FOR THE NEXT RAIN AND TO REDUCE PRESSURE ON THE FENCE. TAKE CARE TO AVOID UNDERMINING THE FENCE DURING CLEANOUT.
4. REMOVE ALL FENCING MATERIALS AND UNSTABLE SEDIMENT DEPOSITS AND BRING THE AREA TO GRADE AND STABILIZE IT AFTER THE CONTRIBUTING DRAINAGE AREA HAS BEEN PROPERLY STABILIZED.

SEDIMENT BASIN

- 1. INSPECT SEDIMENT BASINS AT LEAST WEEKLY AND AFTER EACH SIGNIFICANT (GREATER THAN 1.0 INCH) RAINFALL EVENT AND REPAIR IMMEDIATELY. REMOVE SEDIMENT AND RESTORE THE BASIN TO ITS ORIGINAL DIMENSIONS WHEN SEDIMENT ACCUMULATES TO ONE-HALF THE HEIGHT OF THE FIRST BAFFLE. PULL THE SKIMMER TO ONE SIDE SO THAT THE SEDIMENT UNDERNEATH IT CAN BE EXCAVATED. EXCAVATE THE SEDIMENT FROM THE ENTIRE BASIN, NOT JUST AROUND THE SKIMMER OR FIRST CELL. MAKE SURE VEGETATION GROWING IN THE BOTTOM OF THE BASIN DOES NOT HOLD DOWN THE SKIMMER.
2. REPAIR THE BAFFLES IF THEY ARE DAMAGED. RE-ANCHOR THE BAFFLES IF WATER IS FLOWING UNDERNEATH OR AROUND THEM.
3. IF THE SKIMMER IS CLOGGED WITH TRASH AND THERE IS WATER IN THE BASIN, USUALLY PULLING ON THE ROPE WILL MAKE THE SKIMMER BOB UP AND DOWN AND DISLODGE THE DEBRIS AND RESTORE FLOW. IF THIS DOES NOT WORK, PULL THE SKIMMER TO THE SIDE OF THE BASIN AND REMOVE THE DEBRIS. ALSO CHECK THE ORIFICE INSIDE THE SKIMMER TO SEE IF IT IS CLOGGED; IF SO REMOVE DEBRIS.
4. IF THE SKIMMER ARM OR BARREL PIPE IS CLOGGED, THE ORIFICE CAN BE REMOVED AND THE OBSTRUCTION CLEARED WITH A PLUMBER'S SNAKE OR BY FLUSHING WITH WATER. BE SURE TO REPLACE THE ORIFICE BEFORE REPOSITIONING THE SKIMMER.
5. CHECK THE EMBANKMENT, SPILLWAYS, AND OUTLET FOR EROSION DAMAGE, AND INSPECT THE EMBANKMENT FOR PIPING AND SETTLEMENT. MAKE ALL NECESSARY REPAIRS IMMEDIATELY. REMOVE ALL TRASH AND OTHER DEBRIS FROM THE SKIMMER AND POOL AREAS.
6. FREEZING WEATHER CAN RESULT IN ICE FORMING IN THE BASIN. SOME SPECIAL PRECAUTIONS SHOULD BE TAKEN IN THE WINTER TO PREVENT THE SKIMMER FROM PLUGGING WITH ICE.

CHANNELS, DIVERSION BERMS, SWALES, ETC.

- 1. INSPECT CHANNELS, DIVERSION BERMS, SWALES, ETC. AT REGULAR INTERVALS AS WELL AS AFTER MAJOR RAINS, AND MAKE REPAIRS PROMPTLY. CHECK GRASS AND RECP LINED CHANNELS AFTER EVERY RAINFALL UNTIL THE ESTABLISHMENT OF A GOOD STAND OF VEGETATION.
2. GIVE SPECIAL ATTENTION TO THE OUTLET AND INLET SECTIONS AND OTHER POINTS WHERE CONCENTRATED FLOW ENTERS. CAREFULLY CHECK STABILITY AT ROAD CROSSINGS AND LOOK FOR INDICATIONS OF PIPING, SCOUR HOLES, OR BANK FAILURES.
3. MAKE REPAIRS IMMEDIATELY AND REMOVE ALL SIGNIFICANT SEDIMENT ACCUMULATIONS TO MAINTAIN THE DESIGNED CARRYING CAPACITY.
4. MAINTAIN ALL VEGETATION IN (AS APPLICABLE) AND ADJACENT TO THE CHANNEL IN A HEALTHY, VIGOROUS CONDITION.

CULVERTS, DOWN PIPES, ETC.

- 1. INSPECT CULVERTS AND DOWN PIPES AFTER EACH RAINFALL UNTIL ALL AREAS ADJOINING THE CULVERT OR DOWN PIPE ARE PERMANENTLY STABILIZED.
2. REPAIR ALL DAMAGE NOTED IN INSPECTIONS IMMEDIATELY.
3. AFTER THE SLOPES ARE STABILIZED, PERFORM PERIODIC INSPECTION INCLUDING INSPECTION AFTER MAJOR STORM EVENTS.

MAINTENANCE OF EROSION AND SEDIMENTATION FEATURES

- 1. INSPECT CULVERTS AND DOWN PIPES AFTER EACH RAINFALL UNTIL ALL AREAS ADJOINING THE CULVERT OR DOWN PIPE ARE PERMANENTLY STABILIZED.
2. REPAIR ALL DAMAGE NOTED IN INSPECTIONS IMMEDIATELY.
3. AFTER THE SLOPES ARE STABILIZED, PERFORM PERIODIC INSPECTION INCLUDING INSPECTION AFTER MAJOR STORM EVENTS.



Professional Engineer seals for Smith Gardner Engineers, dated 10/11/2024.

Table with columns: REV., DATE, DESCRIPTION. Contains multiple empty rows for revision tracking.

PROJECT TITLE:
CUMBERLAND COUNTY ANN STREET MSW LANDFILL SEDIMENT POND IMPROVEMENTS

DRAWING TITLE:
EROSION AND SEDIMENTATION CONTROL DETAILS (SHEET 3 OF 3)


Project information table including Designer (S.A.S.), Drawn (R.V.), Approved (JCL), Date (OCT. 2024), Sheet Number (7), and Drawing Number (EC3).



- RECP INSTALLATION NOTES:
1. PREPARE SOIL BEFORE INSTALLING BLANKETS, INCLUDING APPLICATION OF LIME, FERTILIZER, AND SEED.
2. BEGIN AT THE TOP OF THE CHANNEL BY ANCHORING THE BLANKET IN A 12" DEEP x 6" WIDE TRENCH (6" DEEP ON CAP), BACKFILL AND COMPACT THE TRENCH AFTER STAPLING.
3. ROLL CENTER BLANKET IN DIRECTION OF WATER FLOW ON BOTTOM OF CHANNEL.
4. INSTALL AN INTERMEDIATE ANCHOR TRENCH AT THE START OF A NEW ROLL OF RECP. THE END OF THE UPSTREAM BLANKET SHALL BE OVERLAPPED 12" OVER THE ANCHOR (SEE ATTACHED).
5. FULL LENGTH EDGE OF BLANKETS AT TOP OF SIDE SLOPES MUST BE ANCHORED IN 6" DEEP x 6" WIDE TRENCH. BACKFILL AND COMPACT THE TRENCH AFTER STAPLING.
6. BLANKETS ON SIDE SLOPES MUST BE OVERLAPPED 4" OVER THE CENTER BLANKET AND STAPLED.
7. INSTALL ANCHOR SLOTS AT 30 FT MAXIMUM INTERVALS. ANCHOR SLOTS ARE 12" DEEP x 6" WIDE (6" DEEP ON CAP).
8. THE TERMINAL END OF THE BLANKETS MUST BE ANCHORED IN A 12" DEEP x 6" WIDE TRENCH. BACKFILL AND COMPACT THE TRENCH AFTER STAPLING.
9. STAPLE LOCATIONS SHALL BE MARKED AND APPROVED BY OWNER'S REPRESENTATIVE PRIOR TO STAPLE INSTALLATION.

RECP CHANNEL INSTALLATION

DETAIL 1 EC3 NOT TO SCALE



RECP STAPLE LAYOUT

DETAIL 2 EC3 NOT TO SCALE

VEGATIVE STABILIZATION

DETAIL 3 EC3 NOT TO SCALE

DETAIL 4 EC3 NOT TO SCALE



