

**Wildwood Park West Parking and Pier
Addendum No. 02**



Project Name: Wildwood West Side Parking and Pier	Project No.: RFP#25-26-47
Prepared By: Mark Nottingham	Date: 05-21-2026

Questions and Responses:

- 1) Detail D1/L6.1 shows the perforated PVC tied into existing storm system. I don't see this tie in or existing storm piping noted on the plans anywhere. How do we handle this?
-Detail 1/L6.0 will be revised to read that the 4" Perforated PVC pipe shall daylight to the nearest proposed swale

- 2) Are there any specific requirements to the native seed mix on the landscaping plan?
- The seed mix shall consist primarily of native grasses and herbaceous species adapted to Eastern NC. Mix shall be intended for permanent erosion control and long-term stabilization. It shall also include a minimum of 4 native species with both warm-season and cool-season coverage.